

# **36" RAW WATER MAIN IMPROVEMENTS, WESTERN BRANCH**

## **ELIZABETH RIVER**

**Project Manager:** Dan Riley, 664-6740  
**Consultant:** M. Baker Jr. 463-8770  
**Construction Inspector:** M. Baker Jr. 463-8770  
**Supervisor:** Don Gartrell 631-5427

**Project Scope:** Evaluation, Design, Repair/Replacement of raw water mains.

**PROJECT BUDGET:** \$3,945,000

### **PROJECT STATUS:**

Planning: 100% complete  
Design: 100% complete  
Construction: 75% complete

### **PROJECT SCHEDULE:**

Design Completion: Spring 2015  
Construction Start: Fall 2015  
Construction Completion: Summer 2016

### **CONTRACT:**

Advertise: Spring 2015  
Award: Summer 2015  
Contractor: S.J. Louis  
Contract Amount: \$3,945,000

**COMMUNITY CONNECTION:** N/A

**NOTES:** Coordination with the City of Portsmouth, and the City Chesapeake.

Last updated: 06/2016

