

# FAIRMOUNT PARK PS 18 PH. 13B, WATER & SANITARY SEWER REPLACEMENT -VRA

**Project Manager:** Dan Riley, 664-6740  
**Consultant:** Hazen & Sawyer,  
Alan Davis, 312-9135  
**Construction Inspector:** Melisa Barry, 613-2835  
**Supervisor:** Mike Gillikin, 646-2835

**Project Scope:** Evaluation, design and construction of water and sanitary sewer systems.

**PROJECT BUDGET:** \$3,449,016.90

## **PROJECT STATUS:**

Planning: 100% complete  
Design: 100% complete  
Construction: 10% complete

## **PROJECT SCHEDULE:**

Design Completion: Summer 2015  
Construction Start: Spring 2016  
Construction Completion: Fall 2017

## **CONTRACT:**

Advertised: Summer 2015  
Awarded: Fall 2015  
Contractor: Peters and White  
Contract Amount: \$3,449,016.90

## **COMMUNITY CONNECTION:**

Civic League: Fairmount Park/Kent Park  
Ward/Super ward: 3,7  
Fairmount Park Task Force: D. Riley

**NOTES:** Updates sent to Task Force meetings that occur the 2<sup>nd</sup> Thursday of every other month. Task force meeting was attended January 28, 2016.

Last updated: 06/2016

