

# WESTERN BRANCH DAM SAFETY IMPROVEMENTS

**Project Manager:** David Speer, 664-6724  
**Consultant:** GEI  
**Construction Inspector:** Encore  
**Supervisor:** Marty Landry

**Project Scope:** This project will provide dam safety improvements including the construction of an emergency spillway and a soil-cement wall, renovations to the existing spillway and chute, replacement and raising of the existing parapet wall, and miscellaneous concrete repairs.

**PROJECT BUDGET:** \$27,000,000

**PROJECT STATUS:**

Planning: 100 % complete  
Design: 100 % complete  
Construction: 60% complete

**PROJECT SCHEDULE:**

Design Completion: Spring 2014  
Construction Start: February 2015  
Construction Completion: Summer 2017

**CONTRACT:**

Advertised: May 25, 2014  
Awarded: October 2014  
Contractor: ASI, Constructors, Inc.  
Contract Amount: \$22 Million

**COMMUNITY CONNECTION:**

The project site is located in Suffolk.



**NOTES:** This project is outside of the City; there is no task force and no project bulletin needed.  
Last updated: 06/2016

Active Utilities CIP Projects – June 2016

