

I-564 CONSTRUCTION OF REPLACEMENT 16" WATER MAIN

Project Manager: Gabriel Phelps, 757-664-6737
Consultant: Brown & Caldwell, Scott Smith
Construction Inspector: Jose Arocho, 757-618-5575
Supervisor: Calvin Lillard, 757-813-5451

Project Scope: Design and construction of 3,000 LF of new replacement 16" water main.

PROJECT BUDGET: \$1,000,000.00

PROJECT STATUS:

Planning: 100% complete
Design: 0% complete
Construction: 0% complete

PROJECT SCHEDULE:

Design Completion: Summer 2017
Construction Start: TBD
Construction Completion: TBD

CONTRACT:

Advertised: TBD
Awarded: TBD
Contractor: TBD
Contract Amount: TBD

COMMUNITY CONNECTION:

Civic League: N/A
Ward/Super ward: N/A

NOTES: Substantial redesign required. A formal set of construction drawings is being developed for Navy review and approval.
Last updated: 06/2016

