

36" RAW WATER MAIN IMPROVEMENTS, SUPPORT & PIPE REPAIR **AT AERIAL CROSSINGS 7, 16, & 26**

Project Manager: Dan Riley, 664-6740
Consultant: M. Baker Jr. 463-8770
Construction Inspector: M. Baker Jr. 463-8770
Supervisor: Don Gartrell, 631-5427

Project Scope: Evaluation, Design, Repair/Replacement of raw main aerial support crossings.

PROJECT BUDGET: \$103,604.00

PROJECT STATUS:

Planning: 100% complete
 Design: 100% complete
 Construction: 98% complete

PROJECT SCHEDULE:

Design Completion: Spring 2015
 Construction Start: Fall 2015
 Construction Completion: Summer 2016

CONTRACT:

Advertised: Spring 2015
 Awarded: Summer 2015
 Contractor: Earley Marine Inc.
 Contract Amount: \$103,604.00

COMMUNITY CONNECTION:

NOTES: Coordination with the City of Portsmouth, City of Chesapeake, and the City of Suffolk.

Last updated: 06/2016

