

# HAMPTON BOULEVARD 24" WATER MAIN REPLACEMENT, SECTION IIIA AND IIIB

**Project Manager:** Kevin Frederick, 664-6734  
**Consultant:** Brown and Caldwell 518-2400  
**Construction Inspector:** TBD  
**Supervisor:** TBD

**Project Scope:** Design and construction of approximately 4300 LF of new 24" ductile iron water transmission main

**PROJECT BUDGET:** \$324,000 (Design)  
\$5,300,000 (Construction)

## PROJECT STATUS

Planning: 100% complete  
Design: 100% complete  
Construction: 0% complete

## Project Schedule

Design Completion: Spring 2015  
Construction Start: Summer 2016  
Construction Completion: Winter (1<sup>st</sup> Quarter 2018)

## CONTRACT:

Advertised: February 7, 2016  
Awarded: June 1, 2016  
Contractor: TA Sheets, General Contractors Inc.  
Contract Amount: \$5,269,856.20

## COMMUNITY CONNECTION:

Civic League: Lochaven, Meadowbrook, North Meadowbrook  
Ward/Super ward: 1, 6

**NOTES:** Construction contract has been awarded to TA Sheets General Contractors, Inc.  
Last updated: 06/2016

