

FAIRMOUNT PARK PUMP STATION #18 SERVICE AREA PHASE 15 WATER AND SEWER REPLACEMENT

Virginia Resources Authority Funding

Design and construction of 3,700 LF of new water main and 3,500 LF of new sanitary sewer.

COMMUNITY CONNECTION

Ward / Superward: 3 / 7
Civic League: Fairmount Park
Civic League Meetings: 07/23/20 Last Meeting
TBD Next Meeting
Project Bulletins: April 2020 Const. Start / Finish

PROJECT STATUS

	<u>Design</u>	<u>Construction</u>
Budget:	\$290,580	\$5,780,000
Contract Amount:	\$290,580	\$4,277,274
Start:	Winter 18/19	Summer 2020
% Complete:	100%	90%
Finish:	Fall 2019	Fall 2021

PROJECT TEAM

Project Manager: Dan Riley
Const. Inspector: Ryan Hall
Consultant: Hazen
Contractor: Tidewater Utility Construction

NOTES

Preconstruction Meeting May 14, 2020. Bid Opening December 17, 2019.

