

BARRAUD PARK PUMP STATION 153 SERVICE AREA PHASE 2 (VRA)

Project Manager: Selo Qejvani, 664-6773
Consultant: Clark Nexsen
Construction Inspector: Sean Simmons, 374-0126
Supervisor: Lawrence Paulmino, 646-4219

Project Scope: Sewer gravity main and water main replacement.

PROJECT BUDGET: \$3,800,000

PROJECT STATUS

Planning: 100% complete
Design: 99% complete
Construction: 0% complete

Project Schedule

Design Completion: Fall 2015
Construction Start: Summer 2016
Construction Completion: Spring 2017

CONTRACT:

Advertised: March 2, 2016
Awarded: TBD
Contractor: Gaston Brothers Utilities
Contract Amount: \$4,263,004.86

COMMUNITY CONNECTION:

Civic League: Barraud Park
Ward/Super ward: 3, 7

NOTES: Will attend Bruce's Park Civic League Meeting on Thursday, June 30, and Barraud Park Civic League Meeting on Tuesday, June 14.

Last updated: 06/2016

