

BAYVIEW PUMP STATION 23 SERVICE AREA WATER & SEWER REPLACEMENT

PHASE 5 - DESIGN

Project Manager: Leticia Quejada, 664-6768
Consultant: Hazen & Sawyer
Construction Inspector: Rhonda Wyda, 651-8433
Supervisor: Lawrence Paulmino, 646-4219

Project Scope: Replacement of sanitary sewer force main, water mains and sewer mains.

PROJECT BUDGET: \$264,651.00 (design)

PROJECT STATUS:

Planning: 100% complete
Design: 90% complete
Construction: 0% complete

PROJECT SCHEDULE:

Design Completion: Spring 2016
Construction Start: Fall 2016
Construction Completion: Fall 2017

CONTRACT:

Advertised: TBD
Awarded: TBD
Contractor: TBD
Contract Amount: TBD

COMMUNITY CONNECTION:

Civic League: Bayview Civic League
Ward/Super ward: 5 / 7

NOTES: Project bulletin was sent October 2015. Attended Civic League Meeting June 14, 2016.
Last updated: 06/2016

