

### **Attention:**

# Contractors Building Single Family Homes in the City of Norfolk

Due to the problem of off site erosion and sediment entering the storm drain system, the City will be strictly enforcing the Erosion and Sediment Control Ordinance on single family home construction.

Contractors are responsible for:

- Establishing and maintaining silt fences around the perimeter of construction sites to control sediment that leaves the site either by erosion or tracking from vehicles. Silt fences will be required on all sites and must be maintained daily.
- 2. Any curb or drop inlets must be protected with inlet protection.
- 3. Any sediment that leaves the site must be swept up daily.

# Violation of Norfolk's Erosion and Sediment Control Ordinance is a first class misdemeanor punishable up to \$2500 dollars a day.

If you have any questions, comments or concerns, contact Seamus McCarthy at 664-4363.



## Department of City Planning & Codes Administration Division of Codes Administration

400 Granby Street, Norfolk, VA 23510 (757) 664-6502

#### Agreement in Lieu of an Erosion and Sediment Control Plan

Type of Project:					
Single Fan	nily Residence Co	nstruction or Demol	ition:		
Address of Project:	·				
individual erosion and process by eliminating	sediment control p the plan preparati plicant which spe	lan. This agreement on requirement for a cifies erosion and	nt is meant to stapplicants. This sediment contro	reamline and expens a agreement is a co of measures and s	o the preparation of an dite the permit approval ontract between the City standards that must be a following declaration:
Standard Erosion and dated, ar requirements determin on-site are found to b standards contained ir Virginia Erosion and S	Sediment Control and to limit and conted necessary by a se ineffective at conted the City of Norfo Sediment Control adbook. These signal to the control adbook.	Note for Demolition of the last of the las	and Single Fandentation. In addenspector if, upon dimentation. Sediment Controlions, and the lithe minimum	nily Residence Condition, I agree to confield inspection, to Such requirements of Ordinance (City Clatest edition of the	attached City of Norfolk instruction, comply with any and all he measures employed shall be based on the Code, Chapter 15), the e Virginia Erosion and my to provide adequate
Erosion and Sediment that failure to comply	Control Notes For with the condition	or Demolition and Sons of this agreeme	<i>Single Family C</i> nt could result	onstruction (attach in citations for vio	City of Norfolk Standard ed). I also understand plations of the Uniform and other applicable City
Signature of Applicant:					
Name of Applicant (Ple	ease Print):			□ Owner	☐ Contractor ☐ Agent
Address of Applicant: _	(Street)	(Apt #)	(City)	(State)	(Zip Code)
Applicant's Telephone	Number:				
Applicant's Fax Number	er:				

Applicant's E-mail Address:

## City of Norfolk Standard Erosion & Sediment Control Notes For Demolition and Single Family Residence Construction

- 1. All demolition, construction, and disposal activities must be conducted in accordance with the City of Norfolk Erosion and Sediment Control Ordinance (City Code, Chapter 15). Unless otherwise indicated, all vegetative and erosion and sediment control practices will be constructed and maintained according to the minimum standards and specifications of the <u>Virginia Erosion and Sediment Handbook</u> (3<sup>rd</sup> Edition, 1992) (VESCH).
- 2. The contractor shall apply permanent or temporary soil stabilization to all denuded or disturbed areas within 7 days after final grade is reached on any portion of the site. Soil stabilization must also be applied to the denuded or disturbed areas which may not be at final grade but which will remain undisturbed for longer than 30 days. Soil stabilization measures include vegetative establishment, mulching and the early application of grave base material on areas to be paved.
- 3. All erosion and sediment control measures are to be placed prior to or as the first step in construction.
- 4. The contractor shall inspect all erosion control measures periodically and after each runoff-producing rainfall event. Any necessary repairs to maintain the effectiveness of the erosion control devices and cleanup of sedimentation are the responsibility of the contractor and shall be made immediately.
- 5. The contractor shall limit site access by construction vehicles to entrances protected by a stone construction entrance (VESCH Std. & Spec. 3.02) or an approved comparable control measure. Sediment shall be removed from paved areas on a daily basis.
- 6. Stockpiles of soil and other erodible materials shall be stabilized or protected with sediment trapping measures. The contractor is responsible for the temporary protection and permanent stabilization for stockpiles on site as well as for materials transported from the project site.
- 7. The contractor shall monitor and take precautions to control dust including (but not limited to) use of water, mulch, or chemical dust adhesives and control of construction site traffic.
- 8. Effluent from de-watering operations shall be filtered or passed through an approved sediment trapping device, or both, and discharged in a manner that does not adversely affect adjacent properties, wetlands, waterways or the storm drainage system.
- The contractor is responsible for installation and maintenance of any additional control measures necessary to prevent erosion and sedimentation as determined necessary by any authorized City of Norfolk personnel.
- 10. Temporary erosion and sediment control measures are not to be removed until all disturbed areas are stabilized. After stabilization is complete, all measures shall be removed within 30 days. Trapped sediment shall be spread, seeded, and mulched.
- 11. Other than foundation plantings, trees and shrubs located within the City right-of-way or within the Chesapeake Bay Preservation Area Resource Protection Area Buffer will be disturbed only where indicated after having been permitted by the Bureau of Parks and Forestry.
- 12. Should the proposed demolition impact any trees with the Chesapeake Bay Preservation Area Overlay District Resource Protection Area or City right-of-way, the contractor must contact the Bureau of Parks and Forestry for information on any additional permit requirements.

#### **Responsible Land Disturber Notification**

Project name:	<del>-</del>
Project Address:	
Plan Reference Number (if applicable): _	
Date:	
The following person	(print),
	(sign), is identified as
responsible for carrying out the land	disturbing activity associated with the above-
referenced project. This person meets	the applicable requirements of Virginia Code
Section 10.1 - 563 and 10.1 - 566 by	virtue of the following (check the category that
applies):	
Responsible Land Disturber C	Certificate
DCR Certification for Combine Administrator, Plan Reviewer,	•
VA Professional Engineer, La Architect, or Architect.	nd Surveyor, Landscape
Responsible Land Disturber contact info	mation:
Company Name:	
Address:	
Telephone Number:	Pager #

Before commencing land-disturbing activities, return the completed form to:

Environmental Services Bureau, Rm. 508 City Hall Building, 810 Union Street Norfolk, VA 23510

For information call: (757) 664-4368